

Brief Status

1. **Name of the Project:-** Shree Singaji Thermal Power Project 2X600MW Dongalia, Distt. Khandwa (M.P)
2. **Implementation Plan:-** (Both Unit's COD Achieved)
Unit 1 : COD achieved on 01st Feb' 2014.
Unit 2 : COD achieved on 28th Dec.' 2014
3. **Project Cost & Funds Tie-up:-**
 - i. Estimated Project Cost - Rs. 7820 Cr. (Approved)
 - ii. Equity – Rs.1521.20 Crs.(Sanctioned)
 - iii. PFC loan -Rs. 6238 Crs ;
 - iv. Fund untied up- Rs. 60.8 Crs

4. **Expenditure Details:-**

Plan Component (Equity)	Rs in Crore	
	PFC Component (Debt)	Total
1404.40	6097.38	7501.78

5. **Progress of Works:**


- Unit No.1 & 2 COD achieved on 1st Feb'2014 and 28th Dec.2014 respectively.
- Balance works and liquidation of punch list points are in progress.

6. **Rail Transportation System:****Bir Station to Plant:**

- Rail-Laying and OHE work for Bir station to plant is completed.
- S&T from Bir station to plant has been commissioned.

Surgaon Banjari Station to Bir Station:

- Rail-Laying work completed and Coal Transportation from SGBJ to Bir cord line is in progress.



 05/5